



CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

April 2021 Progress Summary: Significant estimated costs associated with heritage preservation and building substructure have required a redesign of the project. Once the alternate design and revised costing is accepted, the demolition and construction schedule will be reviewed and revised.

Relocation of choir program will not proceed in September 2021 but is being planned for later in the school year.

Anticipated Occupancy Date: January 2, 2024

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Local Design Committee (LDC)	May 31, 2021 <i>(anticipated)</i>
<i>Latest Milestone Achieved:</i> Preliminary Cost Estimate	Mar 12, 2021
<i>Next Steps:</i> Pre-Tender Cost Estimate (Revised)	Apr 30, 2021 <i>(anticipated)</i>
LDC Design Sign-Off	May 31, 2021 <i>(anticipated)</i>

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stmichaelchoir/new-school-construction/Pages/default.aspx>