



June 3, 2015

Attention: Principals

**Re: Full Day Kindergarten - Additions**  
**Status of the Additions - May 2015**

The final year (Year 5) of the Full Day Kindergarten (FDK) implementation is underway at the Toronto Catholic District School Board. Year 5 of the FDK Program includes small Additions to some elementary schools due to classroom shortages at these schools.

The following projects are still in construction. All other projects are complete and occupied.

Our Lady of the Assumption

- Construction complete, site work underway.

Our Lady of Peace

- Construction underway, completion of project is July 2015.

St. Agnes

- Construction underway, schedule for completion is end of June 2015.

St. Denis

- Construction of FDK complete, exterior work schedule for completion is end of July 2015.

St. Rose of Lima

- Construction complete, new City service connections installed and awaiting testing before use.

St. Augustine of Canterbury

- Construction of FDK underway, revised schedule for completion end of June 2015.

Please share this information with your school community. Check the TCDSB website for updated information of the projects.

Yours truly,

A handwritten signature in black ink, appearing to read "Virginia Barton".

Virginia Barton, B. Arch., M. Sc. Arch. & U.D., OAA  
Senior Coordinator, Capital Development

Copy: School Superintendents

Trustees

Project Supervisors

A. Sangiorgio, Associate Director - Planning & Facilities

M. Puccetti, Superintendent of Facilities Services

J. Yan, Sr. Coordinator – Communications

E. Szekeres Milne / A. Liang - Communications