



CAPITAL PROJECT STATUS UPDATE

FATHER SERRA CATHOLIC SCHOOL

Three-room childcare addition and potential gym addition

April 2021 Progress Summary: Funding approval for a 3-room childcare retrofit and construction of a gym addition has not yet been received from the Ministry of Education. Design development and the re-engagement of the LDC will be scheduled when Ministry response is received.

Anticipated Occupancy Date: January 3, 2023

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Local Design Committee (LDC)	TBD
<i>Latest Milestone Achieved:</i> Business Case Submitted	Jun 2, 2020
<i>Next Steps:</i> Ministry of Education Approval of Funding	TBD
Schematic Design	TBD

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/fatherserra/news/Pages/new-child-care-centre.aspx>