



## CAPITAL PROJECT STATUS UPDATE

### FATHER SERRA CATHOLIC SCHOOL

Three-room childcare retrofit and gym addition

**September 2021 Progress Summary:** The Ministry of Education recently announced approval of funding to construct a new gym in conjunction with the previously approved childcare addition. The architect has been re-engaged and design development has recommenced. The Anticipated Occupancy Date has been revised based on the funding approval date.

**Anticipated Occupancy Date:** September 3, 2024

#### Upcoming Meetings/Milestones:

#### Date:

---

*Next Meeting:* Local Design Committee (LDC)

Jan 14, 2022  
(anticipated)

*Latest Milestone Achieved:* Ministry of Education Funding Approval

Jun 2, 2020

*Next Steps:* Schematic Design

Jan 14, 2022  
(anticipated)

Site Plan Approval Submission

Mar 31, 2022  
(anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**

<https://www.tcdsb.org/schools/fatherserra/news/Pages/new-child-care-centre.aspx>