



## CAPITAL PROJECT STATUS UPDATE

### **Loretto Abbey Catholic Secondary School**

An addition and a retrofit of the of the existing heritage building.

**April 2021 Progress Summary:** Fee proposals for a Project Manager are being evaluated and prequalification of architects is underway. A visioning session with the school community will be planned during the review of the previous feasibility study. The replacement of the heating system is proceeding independently from this project and Phase 1 of the work is scheduled to start May 15, 2021.

**Anticipated Occupancy Date:** September 3, 2024

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Visioning Session	TBD
<i>Latest Milestone Achieved:</i> Project Manager RFP Issued	Mar 19, 2021
<i>Next Steps:</i> Project Manager Appointed	Jun 10, 2021 (anticipated)
Consultant Appointed	Jun 30, 2021 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/lorettoabbey/News/new-construction/Pages/Default.aspx>