



CAPITAL PROJECT STATUS UPDATE

St. Bartholomew Catholic School

Three-room child care addition.

April 2021 Progress Summary: Construction to start by the end of the month. Construction management plan is being put place for safe construction.

Anticipated Occupancy Date: March 31, 2022

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Site Meetings every 2 weeks	Apr 27, 2021
<i>Latest Milestone Achieved:</i> Construction Tender Awarded	Mar 11, 2021
<i>Next Steps:</i> Construction Started	Apr 26, 2021 (anticipated)
Construction 25%	Jul 15, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/stbartholomew/ChildCareAddition/Pages/Default.aspx>