



PROJECT STATUS UPDATE

St. Eugene Catholic School

Site redevelopment to provide pick-up/drop-off loop.

April 2021 Progress Summary: Site design finalized in consultation with Local Design Committee. Construction drawings are being completed for tender.

Anticipated Occupancy Date: August 31, 2021

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Construction Start-Up with Contractor	TBD
<i>Latest Milestone Achieved:</i> Construction Documents 75%	Apr 1, 2021
<i>Next Steps:</i> Pre-Tender Cost Estimate	May 7, 2021 (anticipated)
Construction Tender Issued	May 14, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/steugene/News/new-construction/Pages/Default.aspx>