



## PROJECT STATUS UPDATE

### St. Eugene Catholic School

Site redevelopment to provide pick-up/drop-off loop.

**September 2021 Progress Summary:** Construction is proceeding on schedule for completion at the end of October. Work is being staged to maintain staff parking and landscape elements displaced by the construction will be returned or relocated at completion of project.

**Anticipated Occupancy Date:** October 29, 2021

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Site Meetings every 2 weeks	Oct 7, 2021
<i>Latest Milestone Achieved:</i> Construction Started	Aug 23, 2021
<i>Next Steps:</i> Substantial Performance (97%)	Oct 29, 2021 (anticipated)
Project Complete	Nov 30, 2021 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/steugene/News/new-construction/Pages/Default.aspx>