



PROJECT STATUS UPDATE

St. Eugene Catholic School

Site redevelopment to provide pick-up/drop-off loop.

June 2021 Progress Summary: Construction Tender has closed and bids are under evaluation.

Anticipated Occupancy Date: August 31, 2021

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Construction Start-Up with Contractor	Jul 15, 2021
<i>Latest Milestone Achieved:</i> Construction Tender Issued	Jun 8, 2021
<i>Next Steps:</i> Construction Tender Awarded	Jul 15, 2021 (anticipated)
Construction Started	Jul 30, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/steugene/News/new-construction/Pages/Default.aspx>