



## CAPITAL PROJECT STATUS UPDATE

### St. Gerald Catholic School

Three-room childcare addition.

**June 2021 Progress Summary:** Contract Documents are 100% complete and tender ready. A building permit application has been submitted. Approval to Proceed has been submitted to the Ministry which included a request for unique site costs, an increase in funding. Board staff are reviewing feasibility of including hydro pole relocation and possible driveway widening in this project. Anticipated construction start is December 2021.

**Anticipated Occupancy Date:** October 3, 2022

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Building Permit Application Submitted	May 31, 2021
<i>Next Steps:</i> Ministry of Education Approval to Proceed	Oct 1, 2021 (anticipated)
Construction Tender Issued	Oct 15, 2021 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/stgerald/News/Pages/new-child-care-centre.aspx>