



CAPITAL PROJECT STATUS UPDATE

St. Jean de Brebeuf Catholic School

Three-room childcare addition.

June 2021 Progress Summary: Contract Documents are 95% complete and are near tender ready. The consultants are preparing to submit for a building permit. Approval to Proceed has been submitted to the Ministry which included a request for unique site costs, an increase in funding. Anticipated construction start is December 2021.

Anticipated Occupancy Date: October 3, 2022

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Construction Documents 95%	May 31, 2021
<i>Next Steps:</i> Building Permit Application Submitted	Jul 9, 2021 (anticipated)
Ministry of Education Approval to Proceed	Oct 1, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stjeandebrebeuf/News/Pages/new-child-care-centre.aspx>