



CAPITAL PROJECT STATUS UPDATE

St. Jean de Brebeuf Catholic School

Three-room childcare addition.

April 2021 Progress Summary: Construction drawings and documents for tender are being completed for building permit application. A request for Approval to Proceed to tender has been submitted to the Ministry of Education with a request for additional funding for unique site costs. Anticipated construction start is September 2021.

Anticipated Occupancy Date: October 3, 2022

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Construction Documents 95%	Mar 5, 2021
<i>Next Steps:</i> Building Permit Application Submitted	Apr 30, 2021 (anticipated)
Ministry of Education Approval to Proceed	May 28, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stjeandebrebeuf/News/Pages/new-child-care-centre.aspx>