



## CAPITAL PROJECT STATUS UPDATE

### **St. John Henry Newman Catholic Secondary School**

Replacement secondary school for 1100 students.

**January 2022 Progress Summary:** Construction drawings and documents are being completed for construction tender.

The final Site Plan Approval Submission, was submitted to the City in early February.

A request for additional funding for unique site costs has been submitted to the Ministry of Education with a request for Approval to Proceed to tender. Anticipated construction start is July 2022.

**Anticipated Occupancy Date:** January 6, 2025

*This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by July 2022.*

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
--------------------------------------	--------------

---

<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Request for Unique Site Cost Funding	Feb 18, 2022
<i>Next Steps:</i> SPA Notice of Approval Conditions (NOAC)	Apr 29, 2022 (anticipated)
Ministry of Education Approval to Proceed	Jul 15, 2022 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/stjohnhenrynewman/New%20School%20Updates/Pages/default.aspx>