



CAPITAL PROJECT STATUS UPDATE

St. John Henry Newman Catholic Secondary School

Replacement secondary school for 1100 students.

June 2021 Progress Summary: Construction drawings and documents are being completed for construction tender. A request for Approval to Proceed to tender from the Ministry of Education is being prepared with a request for additional funding for unique site costs. A third Site Plan Approval Submission is to be made in early July.

An underground fuel tank has been discovered on the Mission lands and environmental consultants are working on a plan to delineate the extent of soil contamination and measures for remediation.

Anticipated Occupancy Date: September 5, 2023

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> School & Neighbouring Community Consultation	TBD
<i>Latest Milestone Achieved:</i> Building Permit Application Submitted	Jun 3, 2021
<i>Next Steps:</i> Site Plan Approval Final Submission	Jul 12, 2021 (anticipated)
Request for Unique Site Cost Funding	Jul 16, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/blessedcardinalnewman/New%20School%20Updates/Pages/default.aspx>