



CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

June 2021 Progress Summary: The redesign of the overall building layout and associated construction cost estimate have been completed and work is again proceeding. Internal design/program review with the Principal and Superintendent are under way and an Local Design Committee (LDC) to review the redesign will be scheduled. Due to the necessary redesign, the occupancy date has been revised and relocation of the Choir program is anticipated for summer 2022.

Anticipated Occupancy Date: January 2, 2024

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Local Design Committee (LDC)	Sep 30, 2021 (anticipated)
<i>Latest Milestone Achieved:</i> Preliminary Cost Estimate	May 11, 2021
<i>Next Steps:</i> Site Plan Approval Submission	Jul 30, 2021 (anticipated)
LDC Design Sign-Off	Sep 30, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stmichaelchoir/new-school-construction/Pages/default.aspx>