



## CAPITAL PROJECT STATUS UPDATE

### **St. Thomas Aquinas Catholic School**

Five-room child care addition

**April 2021 Progress Summary:** Preliminary comments on the Site Plan Approval (SPA) Submission have been received from City Planning. Construction drawings and documents are being further developed for costing.

**Anticipated Occupancy Date:** March 31, 2023

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Site Plan Review with City	Apr 26, 2021
<i>Latest Milestone Achieved:</i> Site Plan Approval Submission	Nov 2, 2020
<i>Next Steps:</i> Site Plan Approval 2nd Submission	May 3, 2021 (anticipated)
Preliminary Cost Estimate	Jun 1, 2021 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/stthomasaquinas/ChildCareAddition/Pages/Default.aspx>