



## CAPITAL PROJECT STATUS UPDATE

### **St. Antoine Daniel Catholic School**

Replacement elementary school for 510 students with a 5-room child care centre.

**September 2021 Progress Summary:** Negotiations with the City are ongoing to address their comments on the previously revised Site Plan Control Application (SPA). Once the negotiations are completed, a final revised SPA application will be made. A Committee of Adjustments hearing for minor variances identified by City Planning has been scheduled for October 7, 2021.

Planning for the relocation of students for construction will begin in the new year.

**Anticipated Occupancy Date:** January 2, 2024

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Committee of Adjustment	Oct 7, 2021
<i>Latest Milestone Achieved:</i> Site Plan Approval 2nd Submission	Apr 30, 2021
<i>Next Steps:</i> Site Plan Approval 3rd Submission	Oct 29, 2021 (anticipated)
SPA Notice of Approval Conditions (NOAC)	Jan 4, 2022

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/stantoinedaniel/New%20Construction/Pages/Default.aspx>