



## CAPITAL PROJECT STATUS UPDATE

### St. Dominic Savio Catholic School

Three-room child care addition

**April 2021 Progress Summary:** Construction drawings are being completed for permit application and tender.

**Anticipated Occupancy Date:** August 31, 2022

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Construction Start-Up with Contractor	TBD
<i>Latest Milestone Achieved:</i> Preliminary Cost Estimate	Apr 27, 2020
<i>Next Steps:</i> Construction Documents 75%	May 3, 2021 (anticipated)
Pre-Tender Cost Estimate	May 21, 2021 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**

<https://www.tcdsb.org/schools/stdominicsavio/News/Pages/new-child-care-centre.aspx>