



April 20, 2018

St. John the Evangelist Catholic School
55 Pelham Ave.
Toronto, ON
M6N 1A5

Attention: Laurienne Graham, Principal

**Re: Replacement School for St. John the Evangelist Catholic School and Childcare Centre
Status of the Capital Project for March 2018**

The Board's Capital Development Department continues to work on the replacement of St. John the Evangelist Catholic School and Childcare Centre on George Street. The status of the project is as follows:

- Masonry – load bearing walls are complete to the 3rd floor (North classroom wing);
- Structural steel is 75% complete;
- Overall construction progress is 35% complete;
- The Board continues to finalize legal issues related to the signing of the Site Plan Agreement (SPA). Once the SPA is registered, the full non-conditional building permit can be issued;
- The scheduled completion date remains mid-November 2018.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<https://www.tcdsb.org/schools/stjohntheevangelist/Ourschoolmove/Pages/default.aspx>

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: J. Volek, Acting Comptroller, Planning & Development
M. Puccetti, Acting Associate Director, Planning & Facilities
M. Zlomislic, Senior Manager, Capital Development
M. Rodrigues-Wright, Senior Manager, Child Care Services
K. Elgharbawy, Senior Coordinator, Maintenance & Energy
J. Yan, Senior Coordinator, Communications
P. Nynkowski, Project Supervisor

F. D'Amico, Trustee
F. Cifelli, School Superintendent
K. Malcolm, Superintendent, Early Years
C. Marchetti, Coordinator, Early Years
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications