



## RENEWAL PROJECT STATUS UPDATE

### St. Mary Catholic Academy Phase I & II

North parking lot renewal and recreational area redevelopment.

**March 2022 Progress Summary:** At a walk-through with the principal, awarded contractor, and consultant it was determined that construction could not be completed while maintaining site circulation and student safety. At the school's request, due to their COVID-19 operational practices, construction will commence in Summer 2022. Funding has been approved for Phase I and II of the project.

**Anticipated Phase I Completion Date:** September 1, 2022

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Construction Start-Up with Contractor	May 2, 2022
<i>Latest Milestone Achieved:</i> Construction Tender Awarded	Aug 3, 2021
<i>Next Steps:</i> Phase I & II Construction Started	Jul 4, 2022 (anticipated)
Phase I & II Substantial Performance (97%)	Sep 1, 2022 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/stmarycatholicacademy/News/Pages/new-construction.aspx>