



May 30, 2018

St. Paschal Baylon Catholic School
15 Paschal Court
Willowdale, ON
M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition
Status of the Capital Project for April/May 2018

The Board's Capital Development Department continues to work on the addition for St. Paschal Baylon Catholic School. The status of the project is as follows:

- Following the registration of the Site Plan Agreement, we have received the full Building Permit;
- The construction work in the existing ground floor Girls' Washroom is delayed due to unforeseen site conditions requiring further investigations and plan of action. The washroom is expected to be available by the end of May;
- The green roof pavers are expected soon and replacement of the existing chain link fence with a wood fence on the south property line has begun;
- The testing and verification of the life-safety systems is progressing. The move from the existing 2nd floor and some of the portables into the addition is dependent on completion and certification of all life safety and fire protection systems, and acceptance by the building inspector;
- The contractor and consultant are working toward occupancy for June 5, with a moving date into the addition of June 8, subject to sign off from the Building Inspector; should the move not be able to occur in June 8th it will be deferred to the end of the school year;
- Following the move, sprinkler and duct installations and installation of the storm water management system on the site will be carried out. Playground space will remain restricted until completion of all site work;
- The removal of remaining portables and the completion of the landscaping work will take place in the summer of 2018, but may run into the fall; we will continue to issue monthly updates.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx>

Yours truly,

Milka Zlomislic, B.E.S., B.Arch, OAA, LEED AP
Acting Senior Coordinator of Capital Development

Copy: J. Volek, Acting Comptroller, Planning & Development
D. Friesen, Acting Executive Superintendent of Facilities Service
M. Zlomislic, Senior Manager, Capital Development
K. Elgharbawy, Senior Coordinator, Maintenance & Energy
J. Yan, Senior Coordinator, Communications

M. Rizzo, Trustee
P. Aguiar, School Superintendent
L. Kahssay, Project Supervisor
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications

