



February 9, 2017

St. Ursula Catholic School  
215 Livingston Road  
Scarborough, ON  
M1E 1L8

Attention: George Danfulani, Principal

**Re: St. Ursula Catholic School – Expanded Addition**  
**Capital Status of the Project for January 2017**

Capital Development continues to work on the expanded addition for St. Ursula Catholic School. The status of the project is:

- Roof core slab units almost complete;
- 1<sup>st</sup> and 2<sup>nd</sup> floor load bearing walls are complete;
- Non-load bearing partitions on first floor in progress;
- Precast stairs are installed;
- The underground gas line was relocated on December 2<sup>nd</sup> during the PD day;
- Unless there are unforeseen conditions that delay the construction, occupancy of the new addition is anticipated for September 2017;
- Renovations to the existing school will be carried out in the summer of 2017, following completion of the addition;
- Students will be relocated from the portables into the addition, when the construction of the addition and the renovations are complete and ready for occupancy.

**Please share this information with your school community.** Please also advise parents to check the Board website at <http://www.tcdsb.org/schools/stursula/News/NewConstruction/Pages/default.aspx> for updated information on the project.

Yours truly,

A handwritten signature in black ink, appearing to read "Deborah Friesen", with a long horizontal line extending to the right.

Deborah Friesen, OAA, LEED AP  
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities  
S. Campbell, School Superintendent  
S. Sederavicius, Project Supervisor  
K. Elgharbawy, Sr. Coordinator, Maintenance & Energy  
J. Yan, Sr. Coordinator, Communications

M. Puccetti, Superintendent of Facilities Services  
N. Crawford, Trustee  
M. Zlomislic, Sr. Manager of Capital Development  
A. Rashid, Senior Coordinator, Operations  
E. Szekeres Milne/A. Winterhoff, Communications