



September 19, 2018

St. John the Evangelist Catholic School
20 Beverly Hills Drive
Downsview, ON
M3L 1A1

Attention: Ida Mandarino, Principal

**Re: Replacement School for St. John the Evangelist Catholic School and Childcare Centre
Status of the Capital Project for September 2018**

The Board's Capital Development Department continues to work on the replacement of St. John the Evangelist Catholic School and Childcare Centre on George Street. The status of the project is as follows:

- Building envelope is closed and the building is water tight;
- Interior work has started (partitions, painting, preparation for floor and ceilings);
- Overall construction progress is 48% complete;
- The Board continues to finalize legal issues related to the signing of the Site Plan Agreement (SPA). Once the SPA is registered, the full non-conditional building permit can be issued;
- The finalization of the agreements with Metrolinx is ongoing and the board is awaiting a permit from Metrolinx to commence the culvert construction;
- The scheduled occupancy of the new school is September 2019.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<https://www.tcdsb.org/schools/stjohntheevangelist/Ourschoolmove/Pages/default.aspx>

Yours truly,

Milka Zlomislic, *B.E.S., B.Arch, OAA, LEED AP*
(Acting) Senior Coordinator of Capital Development

Copy:	T. Robins, Acting Associate Director, Facilities and Stewardship	A. Della Mora, Executive Superintendent of Human Resources
	D. Friesen, Acting Executive Superintendent of Facilities Services	K. Elgharbawy, Sr. Coordinator, Maintenance & Energy
	B. Leporati, Sr. Manager, Planning & Admissions	A. Rashid, Sr. Coordinator, Operations
	S. Sederavicius, Acting Sr. Manager of Capital Development	M. Iafrate, Sr. Coordinator, Renewal
	E. Szekeres Milne, Communications	C. Giordano, Coordinator, Early Years
	A. Winterhoff, Communications	C. Johnston, Officer, Trustee Services
	J. Yan, Sr. Coordinator, Communications	F. D'Amico, Trustee Ward 6
	C. Marchetti, Acting Sr. Manager, Early Years	P. Keyes, Superintendent of Education, Area 2
	S. Campbell, Superintendent, Early Years	P. Nynkowski, Project Supervisor