



October 16, 2017

St. John the Evangelist Catholic School
55 Pelham Ave.
Toronto, ON
M6N 1A5

Attention: Laurienne Graham, Principal

**Re: Replacement School for St. John the Evangelist Catholic School and Childcare Centre
Status of the Capital Project for September 2017**

Capital Development continues to work on the replacement of St. John the Evangelist Catholic School and Childcare Centre on George Street. The status of the project is:

- Foundation construction is underway with caissons 100% completed and structural grade beams at 65%;
- Scheduled completion date remains mid-November 2018;
- The Board is finalizing legal issues related to signing of the Site Plan Agreement (SPA), once the SPA is registered, the full non-conditional building permit can be issued;
- Ministry of Environment final approval of the revised culvert design is pending; this is required before the culvert can be constructed.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<http://www.tcdsb.org/Board/PlanningandFacilities/InvestingInOurSchools/CapitalProjects/StJohntheEvangelist/Pages/Breaking-News.aspx>

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities
M. Puccetti, Superintendent of Facilities Services
M. Zlomislic, Sr. Manager of Capital Development
M. Rodrigues-Wright, Senior Manager-Child Care Services
K. Elgharbawy, Sr. Coordinator, Maintenance & Energy
E. Szekeres Milne/A. Winterhoff, Communications
F. D'Amico, Trustee
F. Cifelli, School Superintendent
K. Malcolm, Superintendent, Early Years
P. Nynkowski, Project Supervisor
A. Rashid, Senior Coordinator, Operations
J. Yan, Sr. Coordinator, Communications