



May 15, 2017

St. John the Evangelist Catholic School
55 Pelham Ave.
Toronto, ON
M6N 1A5

Attention: Laurienne Graham, Principal

**Re: Replacement School for St. John the Evangelist Catholic School and Childcare Centre
Status of the Capital Project for April 2017**

Capital Development continues to work on the replacement of St. John the Evangelist Catholic School and Childcare Centre on George Street. The status of the project is:

- Requested documents have been submitted to Toronto Water by Metrolinx; engineers continue to negotiate the solution of storm water management issues affecting the culvert design;
- The tender closed under budget on April 18, allowing full implementation of air conditioning in the new school;
- Board approval to award the contract is expected May 18, 2017;
- Public Meeting to discuss the upcoming construction took place at current St. John the Evangelist School on April 25, 2017;
- An application for a conditional building permit was submitted on May 8, 2017 and the conditional permit agreement has been received from the City for signing;
- Construction will start as soon as the contractor is able to mobilize following approval of the tender award (end of May beginning of June); provided unforeseen conditions do not delay the construction, occupancy of the new school is anticipated for September 2018.

Please share this information with your school community. Please also advise parents to check the Board website at

<http://www.tcdsb.org/Board/PlanningandFacilities/InvestingInOurSchools/CapitalProjects/StJohntheEvangelist/Pages/Breaking-News.aspx> for updated information on the project.

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities
A. Della Mora, School Superintendent
K. Malcolm, School Superintendent
P. Nynkowski, Project Supervisor
K. Elgharbawy, Sr. Coordinator, Maintenance & Energy
J. Yan, Sr. Coordinator, Communications

M. Puccetti, Superintendent of Facilities Services
F. D'Amico, Trustee
M. Zlomislic, Sr. Manager of Capital Development
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications
M. Rodrigues-Wright, Community Relations