



November 6, 2017

St. John Vianney Catholic School
105 Thistledown Boulevard
Rexdale, ON M9V 1J5

Attention: Herminio Pires, Principal

Re: St. John Vianney Catholic School – Child Care Retrofits
Status of the Capital Project for October 2017

The Capital Department has commenced work on the development of a child care facility at St. John Vianney Catholic School. The status of the project is as follows:

- The proposed child care retrofit will consist of 3 playrooms-1 room for 10 infants (plus sleep room), 1 room for 15 toddlers and 1 room for 24 preschoolers, plus support and administration areas;
- Pre-qualification Proposals from Architects were evaluated by staff and a short list of consultants was approved in October;
- Request for Proposals is scheduled to be issued to the prequalified consultants in November;
- Consultant award for this project is expected in the early New Year, with a project start-up meeting shortly thereafter.

Please share this information with your school community. For updated information on the project, please also advise parents to check the Board website at:

<https://www.tcdsb.org/schools/stjohnvianney/ChildCareCentre/Pages/default.aspx>

Yours truly,

Deborah Friesen, **OAA, LEED AP**
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities
M. Puccetti, Superintendent, Facilities Services
M. Zlomislic, Senior Manager, Capital Development
M. Rodrigues-Wright, Senior Manager, Child Care Services
K. Elgharbawy, Senior Coordinator, Maintenance & Energy
J. Yan, Senior Coordinator, Communications

Joseph Martino, Trustee
K. Malcolm, Superintendent, Early Years
F. Cifelli, School Superintendent
E. Camishi, Project Supervisor
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications