

March 27, 2017

St. Paschal Baylon Catholic School
15 Paschal Court
Willowdale, ON
M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition
Capital Status of the Project for February - March 2017

Capital Development continues to work on the addition to St. Paschal Baylon Catholic School. The status of the project is:

- The construction is progressing with the installation of the second floor core slab and structural steel;
- A meeting between the TCDSB and City officials was held on Feb. 7, 2017, to resolve the final Site Plan Agreement conditions;
- The installation of the water tanks below the parking lot has been re-scheduled to start in July 2017 to coincide with the end of the school year; this requires that the parking lot be off limits in September 2017;
- Alternate parking arrangements are being made for September;
- The existing school is required to be vacated in the summer of 2017 to allow for the installation of a sprinkler system;
- The portables will be removed and the landscaping work completed once the addition and work in the existing building are complete, which is expected in the spring/summer of 2018.

Please share this information with your school community. Please also advise parents to check the Board website at <http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx> for updated information on the project.

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities
P. Aguiar, School Superintendent
L. Kahssay, Project Supervisor
K. Elgharbawy, Sr. Coordinator, Maintenance & Energy
J. Yan, Sr. Coordinator, Communications

M. Puccetti, Superintendent of Facilities Services
M. Rizzo, Trustee
M. Zlomislic, Sr. Manager of Capital Development
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications